

Location	Project Description	Start Date/ Anticipated Start Date	Completion Date/ Anticipated Completion Date	Construction Percentage Complete	Project Stage
A.M. Cunningham	Gym Renovation	2023-10-16	2025-01-31	100%	Complete
	Accessible Washroom Renovation	2023-10-16	2025-01-31	100%	Complete
	Elevator Renovation	2024-07-02	2026-08-31	50%	Design
	Learning Commons Demising Wall	2025-07-02	2025-08-31	100%	Complete
Adelaide Hoodless	Corridor Ceiling Renovation	2023-10-25	2024-11-22	100%	Complete
	Roof Replacement	2023-10-25	2024-11-22	100%	Complete
Ancaster High	Hospitality & Tourism Program Renovation	2022-12-09	2024-11-30	100%	Complete
	Cafeteria Renovation	2022-12-09	2024-11-30	100%	Complete
	Washroom & Changeroom Renovation	2022-12-09	2024-11-30	100%	Complete
	Parking Lot Paving (Phase 3)	2023-11-13	2024-08-18	100%	Complete
	Parking Lot Paving (Phase 4)	2024-07-15	2025-08-22	100%	Complete
	Dust Collector (grade 9)	2023-11-13	2024-11-15	100%	Complete
Balaclava	Parking Lot Paving	2023-10-30	2024-08-23	100%	Complete
Bennetto	Elevator, stairlifts and Accessible Washroom Renovation	2024-07-31	2026-03-25	75%	Construction
Buchanan Park	Roof Replacement	2024-07-06	2024-08-28	100%	Complete
	Gym & Washroom Renovation	2024-07-06	2025-12-28	75%	Construction
C.B. Stirling	Window & Exterior Door Replacement	2023-07-21	2024-09-09	100%	Complete
	Accessibility Project	2025-10-08	2026-12-31		Design
Central	Washroom Renovation	2023-08-15	2024-12-30	100%	Complete
Chedoke	Washroom Renovation	2026-07-01	2026-12-31	25%	Design
Dalewood	Stage Lift	2023-03-31	2025-08-31	100%	Complete
Dundas Central	Roof Replacement	2023-11-17	2024-09-13	100%	Complete
Dundas Valley	Dust Collector (grade 9)	2023-11-13	2024-11-22	100%	Complete
Eastdale	Washroom Renovation	2024-02-24	2024-10-07	100%	Complete
	Parking Lot Expansion & Portapak	2024-04-15	2025-08-22	100%	Complete
Flamborough Centre	Parking Lot Expansion	2024-03-21	2024-08-30	100%	Complete
	Septic System Replacement	2024-12-14	2026-08-29		Design
Franklin Road	Corridor Ceiling Renovation	2024-07-04	2026-01-05	100%	Complete
	Washroom Renovation	2024-07-04	2026-01-05	75%	Construction
	Music Room Renovation	2024-07-04	2026-01-05	100%	Complete
	Electrical Transformer Upgrade	2025-05-20	2026-08-31		Design
G.L. Armstrong	Gym, Music, Art, Science and Learning Commons Renovation	2023-07-31	2025-01-07	100%	Complete
	Washroom Renovation	2023-07-31	2025-01-07	100%	Complete
	Corridor Ceiling Renovation	2023-07-31	2025-01-07	100%	Complete
	Roof Replacement	2025-07-31	2025-08-31	100%	Complete
Gordon Price	Roof Replacement	2025-05-31	2026-08-26	50%	Design
Helen Detwiler	Parking Lot Paving	2023-10-30	2024-08-16	100%	Complete
Hess Street	Washroom & Gym Renovation	2023-10-23	2024-08-23	100%	Complete
	Ground Sign	2025-04-15	2025-12-16		Design
	Corridor Ceiling Renovation	2025-07-10	2025-08-29	100%	Complete
	Gym HVAC Replacement	2025-07-02	2026-03-31	50%	Construction
Highview	Mechanical Equipment Replacement	2023-08-17	2024-10-18	100%	Complete
	Washroom Renovation	2024-06-26	2025-05-02	100%	Complete
Hill Park	Roof Replacement (Phase 2)	2023-10-18	2024-09-08	100%	Complete
	HVAC Replacement	2024-08-01	2025-10-31	75%	Construction
Holbrook	Gym Renovation	2025-07-02	2026-01-05	75%	Construction
Huntington Park	Electrical Transformer Upgrade	2025-05-20	2026-08-31		Design
Janet Lee	Washroom Renovation	2022-11-11	2024-02-02	100%	Complete
	Corridor Ceiling Renovation	2022-11-11	2024-02-02	100%	Complete
Kanetskare	Corridor Flooring Renovation	2024-07-10	2025-08-29	100%	Complete
Lake Ave	Washroom and Changeroom Renovation	2024-10-24	2026-01-02	75%	Construction
Lincoln Alexander	Window & Exterior Door Replacement	2024-07-11	2025-08-22	100%	Complete
Lisgar	Exterior Door Replacement	2024-07-23	2025-09-08	100%	Complete
	Music Room Renovation	2024-07-23	2025-09-08	100%	Complete
Mary Hopkins	HVAC Replacement	2022-10-28	2024-11-08	100%	Complete
	Corridor Ceiling Renovation	2022-10-28	2024-11-08	100%	Complete
	Washroom Renovation	2023-07-12	2024-04-01	100%	Complete
	Accessibility Project	2025-10-08	2026-12-31		Design
Memorial	Roof Replacement	2025-05-30	2026-08-31		Design
Michelle Jean	Accessibility Project	2025-03-30	2025-12-31	50%	Construction
Millgrove	Washroom Renovation	2023-09-29	2024-09-01	100%	Complete
Norwood Park	Accessibility Project	2025-10-08	2026-12-31		Design
Orchard Park	Washroom and Changeroom Renovation	2023-08-15	2025-03-14	75%	Construction
	Main Entrance Door, Exterior Ramp and Accessible Washroom Renovation	2024-07-24	2025-08-29	100%	Complete

	Dust Collector (grade 9)	2025-07-22	2026-09-01		Design
	Hospitality Program Renovation	2025-05-20	2026-12-31		Design
Parkdale	Gym and Main Entrance Renovation with Playfield	2023-10-16	2024-12-15	100%	Complete
	Elevator and Accessible Washroom Renovation	2024-07-11	2025-12-19	25%	Construction
Pauline Johnson	Washroom Renovation	2023-10-13	2024-12-31	100%	Complete
Queen Mary	Playground Renovation	2024-01-08	2024-08-30	100%	Complete
Queensdale	Gym Renovation	2025-05-20	2026-08-31		Design
R.A. Riddell	Corridor Ceiling Renovation	2025-05-20	2026-08-31		Design
Richard Beasley	Roof Replacement	2023-10-30	2024-08-23	100%	Complete
	Washroom Renovation	2024-08-09	2025-09-01	100%	Complete
	Window & Exterior Door Replacement	2024-08-09	2026-01-01		Design
Rosedale	Gym Addition	2023-06-30	2026-01-01	100%	Complete
	Learning Commons Renovations	2023-06-30	2026-01-01	25%	Construction
Sherwood	Dust Collector	2022-04-06	2024-07-26	100%	Complete
	Secondary School Revitalization	2022-04-06	2024-07-26	100%	Complete
	Sports Field Renovation	2022-08-21	2024-10-31	100%	Complete
	Transformer Replacement	2024-07-23	2025-12-31	50%	Construction
Sir Allan MacNab	Corridor Ceiling Renovation	2023-12-20	2025-08-31	100%	Complete
	Locker Renovation	2023-12-20	2025-08-31	100%	Complete
	Technology & Cosmetology Program Renovation	2025-05-20	2026-12-31		Design
Sir Isaac Brock	Interior Finish Updates	2023-08-04	2024-09-02	100%	Complete
Sir Wilfred Laurier	Washroom Renovation	2025-05-20	2026-12-31		Design
Sir Winston Churchill	Front Entrance & Ramp Renovation	2023-11-02	2025-03-30	100%	Complete
	Manufacturing & Shop Renovation	2023-11-02	2025-03-30	100%	Complete
Strathcona	Roof Replacement	2023-11-17	2024-08-23	100%	Complete
Viola Desmond	Parking Lot Paving	2023-07-28	2024-09-12	100%	Complete
W.H. Ballard	HVAC Replacement (Phase 2)	2020-10-01	2024-08-16	100%	Complete
	Washroom Renovation	2024-08-01	2026-01-01	75%	Construction
Waterdown	Cafeteria, Washroom & Changeroom Renovation	2023-08-04	2025-08-29	100%	Complete
	Main Entrance & Foyer Renovations	2024-07-08	2025-09-01	100%	Complete
	Dust Collector (grade 9)	2024-07-22	2025-09-01	100%	Complete
	Dust Collector (main)	2025-05-20	2027-01-01		Design
Westdale	Dust Collector (grade 9)	2023-11-13	2024-11-22	100%	Complete
	Changeroom Renovation (Phase 1)	2024-09-06	2026-01-01	30%	Construction
	Changeroom Renovation (Phase 2)	2025-05-20	2027-01-01		Design
Westmount	Dust Collector (grade 9)	2023-11-13	2024-11-22	100%	Complete
Westview	Window & Exterior Door Replacement	2023-11-01	2024-10-18	100%	Complete
	Corridor and Stairwell Renovations	2024-06-25	2025-09-01	100%	Complete
Westwood	Gym Renovation	2024-11-01	2025-08-22		Design
	Ground Sign	2025-05-20	2027-01-01		Design
	Playground Paving Renovation	2025-05-20	2027-01-01		Design
Yorkview	Window & Exterior Door Replacement	2023-10-13	2024-09-27	100%	Complete
	Playground Renovation	2024-07-19	2025-08-22	100%	Complete
	Gym Renovation	2025-05-20	2027-01-01		Design