

RAY LEWIS SCHOOL

Equipment	Model/Serial	Location	What it Serves	Time Spent	Filters	Belts	Repairs Needed or Repaired
HRU	EngAir FWA285-DG180-O / 37117 HRU			60 min	(24of) 20x24x2 (6of) 20x20x4	(2of) B98 (5of) B113	Motor pulley and blower worn s/b replaced - Greased Bearings - All gas piping needs to be painted - Completed
SF 1	Greenheck PSF-150-4 / 04J00425	Mechanical room		30 min	(8of) 16x20x1	(1of) 3L580	Filters need to be changed - Completed
Exhaust Fan 5	Greenheck SMB-210-4-CWUB / 04J00201	Mechanical room		20 min		(1of) 3L280	
Exhaust Fan	Greenheck 6B-1413X-QD / 04129412	Middle of SolarRay		20 min			
Exhaust Fan	Greenheck 6B-081-4X-QD-R2 / 04115948	Closet to RoofEdge		20 min		(1of) 3L210	
Exhaust Fan	Greenheck 6B-081-4X-QD-R3 / 04J01467	Closet to EngAirUnit		20 min		(1of) 3L210	
Exhaust Fan	Greenheck 6B-081-4X-QD-R2 / 04115955	Lower Roof	Day Care	20 min		(1of) 3L210	
RTU 1	Trane YSC120A3RMA1PD1B00000A000 / 437100160L		Staff Room & Offices	45 min	(4of) 20x25x2	(1of) BX40	Economizer needs to be replaced - Completed
RTU 2	Trane YSC036A3RLA1DD2B00000A000 / 437100395L		Kitchen/Laundry	45 min	(2of) 20x25x2	(1of) AX26	All gas lines need to be painted - Completed
HP 13	FHP EM031-3VTC / LJ017246	Mechanical Room 2.7	Room 221	45 min	(1of) 20x20x1		Do not see any current sensor on indoor fan motor circuit - Completed
HP 16	FHP EM031-3VTC / L1017247	Mechanical Room	Room 215	45 min	(1of) 20x20x1		

Administrative 30 min