

BELLMOORE SCHOOL

| Equipment | Model/Serial | Location | What it Serves | Time Spent | Filters | Belts | Repairs Needed or Repaired |
|-----------|--|------------|----------------|------------|---|-------------------------|--|
| AHU 1 | EngAir LM8C / M13882-AHU1 | | Various Areas | 45 min | (3of) 16x20x2 - Pleated (3of) 20x20x2 - Pleated | (1of) B72 (1of) B68 | Needs new Belts - Bearings Greased - Completed |
| HRV-1 | EngAir FWB313C0 / M13882 HRV1 | | Gym | 45 min | (15of) 20x24x2 - Pleated (3of) 24x24x2 - Pleated | (2of) B85 (2of) BX85 | Needs new Belts - Bearings Greased - Completed |
| RTU 1 | EngAir FWA52CO / M13882 RTU 1 | | Main Offices | 45 min | (1of) 24x24x2 - Pleated | (1of) A43 (1of) A35 | Belts need to be replaced - Completed |
| RTU 2 | EngAir FWEA62CO / M13882 RTU2 | | | 45 min | (1of) 12x24x2 - Pleated (1of) 24x24x2 - Pleated | (1of) A39 | Needs new Belts - Bearings Greased - Completed |
| AHU | ChangeAir CAE1000APA VPD / 1804 1055F | Room 103 | | 30 min | Washable | | Electric Heat contactor needs replacing 2 pole 24v coil - Completed |
| AHU | Changeair CAE100A PA VPD / 1798 1055F | Room 104 | | 30 min | Washable | | |
| AHU | Changeair CAE1000A PA VPD / 1806 1045f | Room 102 | | 30 min | Washable | | Heating contactor pitted - Completed |
| AHU | Changeair CAE 1000A PA VPD / 1799 1055f | Room 101 | | 30 min | Washable | | |
| AHU | Changeair CAE 4036 PA ERWE / 1308 1118E | Room 107 | | 30 min | (2of) 18x18x2 - Pleated | | |
| AHU | Changeair CAE 4036 PA ERWE / 1308 1118E | Room 109 | | 30 min | (2of) 18x18x2 - Pleated | | Main Controller broken & hanging also needs data cable connector - Completed |
| AHU | Changeair CAE 4036PA ERW-E 1306 1118E | Room 110 | | 30 min | (2of) 18x18x2 - Pleated | | |
| AHU | Changeair CAE 4036 PA ERW-E DD / 1307 1118E | Room 108 | | 30 min | (2of) 18x18x2 - Pleated | | |
| AHU | Changeair CAE 1000A PA VPD / 1805 1045F | Room 106 | | 30 min | Washable | | |
| AHU | Changeair CAE 1000A PA VPD / 1800 1055F | Room 105 | | 30 min | Washable | | |
| AHU | Changeair CAE36 1000BC / 1365 1272B | Portable 3 | | 30 min | Washable | | Stage 3 Electric Heat Contactor Pitted and Arching - 2 pole 24v coil - Completed |
| AHU | Changeair CAE100A PA VP D / 1358 1272B | Portable 1 | | 30 min | Washable | | |
| AHU | Changeair CAE 100A PA VPD / 1366 1272B | Portable 2 | | 30 min | Washable | | |
| AHU | Changeair CAE 1000-Pa-VP-F / 2720 0073G | Portable 4 | | 30 min | Washable | | Electric Heat Contactor (2of) - Completed |
| AHU | Changeair CAE 1000-PA-VP-F / 0137 0258L | Portable 5 | | 30 min | Washable | | Blower Motor running loud - Completed |
| AHU | Changeair CAE 100 PAVP F / 0284 0014D | Portable 6 | | 30 min | Washable | | 1-30amp fuse blown - compressor - Completed |
| AHU | Changeair CAE 1000A PavP D / 0978 0258H | Portable 7 | | 30 min | (2of) 16x20x2 - Pleated | | First stage heating contctor Burnt Blower loud on Startup - Completed |
| AHU | Changeair CAE1000A PA VPD / 0096 0203K | Portable 8 | | 30 min | (2of) 16x20x2 - Pleated | | |
| AHU | Changeair CAE 1000A PAVP D / 1359 1272B | Portable 9 | | 30 min | (2of) 16x20x2 - Pleated | | First stage heating contactor burnt - Completed |

Administrative 30 min